

# Facilities HVAC Conversion Plan

Updated May 1, 2025



Enhancing public safety across Arizona through modern, effective correctional practices and meaningful engagement.

#REIMAGININGCORRECTIONS

The Arizona Department of Corrections, Rehabilitation and Reentry (ADCRR) is committed to modernizing practices and promoting systemic wellness to ensure a humane correctional environment. The safety and well-being of our staff and individuals under our custodial care are of paramount importance to the mission and vision of ADCRR. There are 15 prison complexes across the state of Arizona, including 9 state prisons and 6 privately operated facilities, with a total population of more than 35,000.

ADCRR's comprehensive plan to approach extreme heat includes improving physical plant infrastructure and converting housing units from evaporative cooling systems to modern and energy efficient HVAC systems. These projects are ongoing at the various complexes throughout the state and remain a priority for the agency.

The following information reflects each fiscal year's plan for addressing statewide HVAC conversions and progress.

FY 2023 Funding	2
FY 2024 Funding	
FY 2026 Funding	
I I 4V4V I UIIUIIIY	J

### FY 2023 Funding

Beginning with FY 2023, construction project details are specific to Arizona State Prison Complex (ASPC) - Perryville, which currently houses female offenders, and ASPC - Eyman. The information is organized by unit to provide a clear breakdown of progress thus far at each individual complex.

Perryville Complex	A/C	NON-A/C	COMMENTS - In Process
Piestewa Unit	Х		100 % Completed
Santa Rosa Unit	X		100 % Completed
San Carlos Unit	X		100 % Completed
Lumley Unit	x		100 % Completed
Santa Cruz Unit	X		100 % Completed
San Pedro Unit	Х		100 % Completed
Santa Maria Unit (Unoccupied)		Х	(Unfunded Construction Dates TBD)

#### Notes:

• Santa Maria Unit is Unoccupied.



Eyman Complex	A/C	NON-A/C	COMMENTS - In Process
Cook Unit		Х	In Process (45% complete)
Rynning Unit		Х	In Process (35% complete)
Meadows Unit		Х	In Process (30% complete)
Browning Unit		Х	In Process (30% complete)
SMU I Unit (Unoccupied)		Х	(Unfunded Construction Dates TBD) A & E complete

#### Notes:

• SMU 1 Unit is Unoccupied.

## FY 2024 Funding

FY 2024 reflects construction project details specific to 4 state prison complexes: Yuma, Tucson, Safford, and Lewis. The information is organized by unit to provide a clear breakdown of progress thus far at each individual complex.

Yuma Complex	A/C	NON-A/C	COMMENTS - Pending JCCR Approval
Dakota Unit	Х		100 % Completed
Cibola Unit	Х		100 % Completed
La Paz Unit	Х		100 % Completed
Cheyenne Unit		Х	Pending funding
Cocopah Unit		Х	Pending funding

Tucson Complex	A/C	NON-A/C	COMMENTS - Pending JCCR Approval
Whetstone Unit	X		100 % Completed
Catalina Unit	X		100 % Completed
Manzanita Unit	X	X	Pending funding (30 % Complete)
Winchester Unit		X	Pending funding
Rincon Unit		Х	Pending funding
Santa Rita Unit		Х	Pending funding
Cimarron Unit		Х	Pending funding

#### Notes:

• Manzanita: 2 of 6 units have been converted to AC



Safford Complex	A/C	NON-A/C	COMMENTS - Pending JCCR Approval
Globe Unit	Х		100 % Completed
Graham Unit	Х	х	In Process (85% complete)
Tonto Unit	Х		100 % Completed
Ft. Grant Unit	х		Pending funding (Detention Unit complete)

Lewis Complex	A/C	NON-A/C	COMMENTS - Pending JCCR Approval
Morey Unit	Х		100 % Completed
Buckley Unit	Х		100 % Completed
Rast Unit	Х		100 % Completed
Eagle Point Unit	Х		100 % Completed
Sunrise Unit	Х		100 % Completed
Stiner Unit		Х	Pending funding
Bachman Unit		Х	Pending funding
Barchey Unit		Х	Pending funding

### FY 2025 Funding

FY 2025 includes project details specific to ADCRR's two community reentry centers: Maricopa Reentry Center (MRC) and the Pima County Reentry Center (PRC). Both programs have the goal to make community supervision more effective. The targeted population includes offenders considered at risk to recidivate but a low risk to the community, technical violators of their conditions of supervised release, and offenders who are homeless and in need of short-term emergency housing.

MRC Complex	A/C	NON-A/C	COMMENTS - Capital Request
Housing	X		100 % Completed

PRC Complex	A/C	NON-A/C	COMMENTS - Capital Request
Housing		Х	Pending funding



### FY 2026 Funding

FY 2026 reflects construction project details specific to Arizona State Prison Complexes Phoenix, Douglas, and Winslow as well as two privately operated prisons, Phoenix West and Kingman. The information is organized by unit to provide a clear breakdown of accomplishments thus far and expected progress at each individual complex.

Phoenix Complex	A/C	NON-A/C	COMMENTS - Capital Request
Aspen Unit	Х		100 % Completed
Alhambra Unit	Х		100 % Completed
Flamenco Unit	Х		100 % Completed

Phoenix West	A/C	NON-A/C	COMMENTS - Capital Request
Inmate Housing		Х	Pending funding

Kingman Complex	A/C	NON-A/C	COMMENTS - Capital Request
Huachuca Unit		Х	Pending funding
Cerbat Unit	X		100 % Completed

Douglas Complex	A/C	NON-A/C	COMMENTS - Capital Request
Eggers Unit	X		100 % Completed
Gila Unit	X		100 % Completed
Mohave Unit		Х	Pending funding
Maricopa Unit (Unoccupied)		Х	Pending funding

### Notes:

Winslow Complex	A/C	NON-A/C	COMMENTS - Capital Request
			2 of 7 Dorms completed. The remaining
Coronado Unit	X	Х	dorms are unoccupied.
Kaibab Unit		X	Pending funding
Apache Unit		Х	Pending funding

Notes:



The ADCRR is dedicated to advancing HVAC projects across the state and adhering to both regulatory and statutory requirements, reiterating our commitment to modernizing correctional practices and providing a healthy environment to foster meaningful engagement. The objective is to ensure timely completion of all projects, updating infrastructure and integrating smart technologies, to preserve the health and safety of both the population and staff collectively.

